

Construction Update as of September 6, 2018

We continue to move forward on schedule with our construction project, and I wanted to let everyone know what to expect over the *next few weeks*.

We are currently excavating the final 3 feet of soil from the building area and off hauling the spoils to prepare for the final lagging installation and soil preparation. Once the soil is removed to depth and compacted the forms for the foundation and retaining walls will be installed along with the plumbing and utility hookups. Once the forms are completed the waterproofing will be installed along the retaining walls to prepare for rebar installation.

I hope this helps you better understand the process of building our new clubhouse.